The Rainier Group Fire Systems



FA TESTING/INSPECTION PUNCH LIST

If batteries are defective, replace for current customers. For new customers, request approval. Any defects such as SD, WF, MP need approval.

Customer/Property Name: Dat	e:	
	Yes	No
1. Is panel free of troubles? If no, DO NOT TEST.		
2. Are there panel instructions within 3 ft. of panel?		
3. Is there a sequence of operation?		
4. Check manufactured date of battery. Date:		
5. Is there a lock on breaker?		
Is breaker location labeled on panel?		
6. Is there a FACP sign?		
7. Have you tested ITV and recorded duration of time for activations?		
If less than 20 seconds WT/WF, needs adjusting. If over 90 seconds check WT/WF If over 60 seconds in LA City for electric flow switch (vane-type)		
8. Have all other devices been tested?		
Smoke Duct detector		
Pull Beam detector		
WF Horn		
Tamper Horn strobes		
Bells Speakers		
9. Any test defects?		
10. Code violation – missing coverage		
Name:		
Signature		